NO.NC/QC/YD/2021-22/VP-2

Date: 20-02-2023

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

## "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of work:-Improvements to roads, drains and other developmental works at Akshaya, Tirumala Nagar, Attur layout, Santhosh nagara, Muneshwara layout, Sri Sai layout, B sector and surrounding areas in ward No 03 & 04 of Yelahanka Division under Amruth Nagarothan Grants. (PACKAGE No-03)

| Item No | Description of work | Unit | Qty | Remarks |
|---|---|---|---|---|
| 1 | Removing and Resetting of Footpath Slab and pointing in C.M (1:3) (Approved Rate) | Sqm | 4527.84 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 2 | Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 5.5 m3) (V-I.No 1.4,Page No-5 PWD SR 2021-22) | Cum | 2664.65 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 3 | Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates (V-1, P.No-15, I No-2.1.3 of PWD SR 2021-22) | Cum | 78.74 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 4 | Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.(V-III, I.No 13.1 Page No 99, PWD SR 2021-22) issue rate dated 07-04-22 | Tonne | 9.50 | Work done upto the Billed Quantity and the Quality is Satisfactory |

| | | | | |
|---|---|---|---|---|
| 5 | Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) M20 Design Mix Using 20 mm nominal size graded crushed coarse aggregates (V-1,P.No.17, I.No.2.4.2 of PWD SR 2021-22) | Cum | 150.46 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 6 | Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work | Sqm | 346.41 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 8 | Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. Mix 1:3:6 (M10) Using 20 mm nominal size graded crushed coarse aggregates (V-I, No-2.1.4, P.No-15 of PWD SR 2021-22). | Cum | 49.43 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 9 | Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete as directed by the Engineer in Charge of the work (Approved Rate) | Nos | 5492.00 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 11 | Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking | Cum | 106.92 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 12 | Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 .(V-III, I No-4.1V,P No-19,KPWD SR 2021-22) | Cum | 1579.29 | Work done upto the Billed Quantity and the Quality is Satisfactory |

| | | | | |
|---|---|---|---|---|
| 13 | Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density (V-III, P No-24,I No-4.27A)of PWD SR 2021-22). | Nos | Cum | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 14 | Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. (V-III, P.No-29,I No-5.1(i) of PWD SR 2021-22). | Sqm | 10528.60 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 15 | Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom.(V-III, P.No-29,I No-5.3(i) of PWD SR 2021-22) | Sqm | 25405.33 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 16 | Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects. (V-III, P.No-33,I No-5.12C of PWD SR 2021-22). | Cum | 558.40 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 17 | Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respects (V-III, P.No.36, I.No.5.16C of PWD SR 2021-22). | Cum | 1016.21 | Work done upto the Billed Quantity and the Quality is Satisfactory |
| 18 | Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35:2015.The finished surface to be level, uniform and free from streaks and holes.(V-III,I No-8.15, P.No-57 of KPWD SR 2021-22) | Sqm | 1572.81 | Work done upto the Billed Quantity and the Quality is Satisfactory |

| | | | | |
|---|---|---|---|---|
| 22 | Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per m2 over 50mm thick sand bed ( average thickness ) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level , including cost of materials, labour and Usage charges of machinery complete as per specifications. (V-I No 9.31,Page No-64 PWD SR 2021-22) | Sqm | 1025.12 | Work done upto the Billed Quantity and the Quality is Satisfactory |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above

Thanking you,

With Regards,

NINETECH INFRA SOLUTIONS PVT. LTD. Bangalore 560 056

For M/s Ninetech Infra Solutions Pvt. Ltd.